

**January 11, 2016**

**Fullerton Joint Union High School District Construction Project Update**

**Project Location: Sunny Hills High School—Aquatics Facility**

Start Date: October 2013

Finish Date: September 2016 (Anticipated)

Design Percentage Complete: 95%

Construction Percentage Complete: 10%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Troy High School—Aquatics Facility**

Start Date: December 2015

Finish Date: September 2017

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects has begun the design for the Troy High School Aquatics Facility

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Districtwide—Technology 1:1**

Start Date: December 2015

Finish Date: TBD

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is a technology 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Technology infrastructure for wireless access for student devices

**Project Location: Sunny Hills High School—Slope Erosion Drain Pipe Replacement**

Start Date: September 2015

Finish Date: Ongoing

Design Percentage Complete: 80%

Construction Percentage Complete: 5%

Project Description: This project is a slope erosion repair.

**Project Statistics:**

- Storm drain repair
- Erosion control

**Project Location: Plummer Auditorium—Seismic Retrofit**

Start Date: December 2015

Finish Date: Ongoing

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is a seismic retrofit. District staff members are seeking proposals from qualified architectural firms.

**Project Statistics:**

- Seismic retrofit

**Project Location: Districtwide—Kitchen Modernizations**

Start Date: July 2015

Finish Date: Ongoing

Design Percentage Complete: 0%

Construction Percentage Complete: 0%

Project Description: This project is kitchen modernizations throughout the District. District staff members are seeking proposals from qualified architectural firms.

**Project Statistics:**

- TBD

**Project Location: Districtwide—Security Cameras**

Start Date: December 2015

Finish Date: Ongoing

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is an assessment of security camera needs at all District sites.

**Project Statistics:**

- Installation of security cameras