

**April 18, 2016**

**Fullerton Joint Union High School District Construction Project Update**

**Project Location: Sunny Hills High School—Aquatics Facility**

Start Date: October 2013

Finish Date: December 2016 (Anticipated)

Design Percentage Complete: 100%

Construction Percentage Complete: 10%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Troy High School—Aquatics Facility**

Start Date: December 2015

Finish Date: September 2017

Design Percentage Complete: 75%

Construction Percentage Complete: 0%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Districtwide—Technology Infrastructure Upgrade (formerly Technology 1:1)**

Start Date: December 2015

Finish Date: August 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Technology infrastructure for wireless access for student devices

**Project Location: Sunny Hills High School—Slope Erosion Drain Pipe Replacement**

Start Date: September 2015

Finish Date: Ongoing

Design Percentage Complete: 80%

Construction Percentage Complete: 5%

Project Description: This project is a slope erosion repair.

**Project Statistics:**

- Storm drain repair
- Erosion control

**Project Location: Plummer Auditorium—Seismic Retrofit**

Start Date: December 2015

Finish Date: Ongoing

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is a seismic retrofit. District staff members are seeking proposals from qualified architectural firms.

**Project Statistics:**

- Seismic retrofit

**Project Location: Districtwide—Kitchen Modernizations**

Start Date: July 2015

Finish Date: Ongoing

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is kitchen modernizations throughout the District.

Architect: DC Architects

**Project Statistics:**

- HVAC upgrade

**Project Location: Districtwide—Security Cameras**

Start Date: December 2015

Finish Date: Ongoing

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is an assessment of security camera needs at all District sites.

**Project Statistics:**

- Installation of security cameras

**Project Location: Districtwide—Roof Replacement**

Start Date: March 2015

Finish Date: Ongoing

Design Percentage Complete: N/A

Construction Percentage Complete: 40%

Project Description: This project is roofing replacement at roofs deemed a Priority #1 on the District's roofing evaluation report

**Project Statistics:**

- Replacement of roofs

**Project Location: Districtwide—Gymnasium Modernizations**

Start Date: February 2016

Finish Date: Ongoing

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernizations throughout the District.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Districtwide—Theater Modernizations**

Start Date: February 2016

Finish Date: Ongoing

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is theater modernizations throughout the District.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: Buena Park High School—New Stadium and Career Technical Education (CTE) Upgrades**

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is a new stadium and agriculture CTE upgrades.

Architect: PJHM

**Project Statistics:**

- New stadium
- New baseball fields
- New agriculture classrooms

**Project Location: Sonora High School—New Gymnasium**

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is a new gymnasium.

Architect: Little Diversified Architectural Consulting

**Project Statistics:**

- New gymnasium facility

**Project Location: La Habra High School—New Theater/Stadium Modernization**

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete:

Construction Percentage Complete:

Project Description: This project is a new theater.

Architect: Ruhnau Ruhnau Clarke Architects

**Project Statistics:**

- New theater
- Stadium expansion

**Project Location: Fullerton Union High School—Stadium Modernization**

Start Date: April 2016

Finish Date: Ongoing

Design Percentage Complete: 10%

Construction Percentage Complete:

Project Description: This project is a stadium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Stadium upgrades, including team rooms, ticket booth, and snack bar

**Project Location: Fullerton Union High School—Classroom addition for Agriculture CTE**

Start Date: April 2016

Finish Date: Ongoing

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is a temporary facility for agriculture CTE program.

Architect: Ghataode Bannon

**Project Statistics:**

- Temporary classroom

**Project Location: Troy High School—Traffic Flow Improvements/Room 425 Door**

Start Date: June 1, 2016

Finish Date: August 1, 2016

Design Percentage Complete:

Construction Percentage Complete:

Project Description: This project is traffic flow improvements and a new interior door for Room 425

Architect: PJHM Architects

**Project Statistics:**

- Traffic flow improvement
- New interior door for Room 425