



April 12, 2021

## **Fullerton Joint Union High School District Construction** **Project Update**

### **Project Location: Buena Park High School —Aquatics Facility**

Start Date: 2/2016

DSA Submission Date: 03/17/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Construction Complete Date: 11/6/2020

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

#### **Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New fencing
- New restrooms

### **Project Location: Buena Park High School—Kitchen Modernization**

Start Date: 5/2016

DSA Submission Date: 12/28/2016

Finish Date: TBD

Design Percentage Complete: 100%

Construction Percentage Complete: Hold

Project Description: This project is a kitchen modernization.

Architect: DC Architects

#### **Project Statistics:**

- HVAC AC upgrade
- New Equipment
- Delivery Flow

### **Project Location: Buena Park High School —Gymnasium Modernization**

Start Date: 2/2016

DSA Submission Date: 09/04/2017

Finish Date: TBD

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

#### **Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Fullerton Union High School —New Gymnasium**

Start Date: 3/2016

DSA Submission Date: 09/04/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Construction Complete Date: Hold

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Fullerton Union High School—Elevator**

Start Date: 6/2016

DSA Submission Date: 9/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Construction Complete Date: TBD

Project Description: This project is adding an elevator and bridge between Buildings C and D for ADA accessibility

Architect: Ghataode Bannon

**Project Statistics:**

- Install a new elevator
- Build a bridge between Buildings C and D for ADA access

**Project Location: Fullerton Union High School —Science Classrooms Modernization**

Start Date: 6/2021

DSA Submission Date: 06/15/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 5%

Construction Complete Date: TBD

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: La Habra High School —Lecture Hall Modernization**

Start Date: 3/2016

DSA Submission Date: 06/01/2018-anticipated

Design Percentage Complete: 0%

Construction Percentage Complete: 0% **ON HOLD**

Construction Complete Date: TBD

Project Description: This project is lecture hall modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: La Habra High School —Aquatics Facility**

Start Date: 4/2021

DSA Submission Date: TBD

Design Percentage Complete: 99%

Construction Percentage Complete: 5% Bidding

Construction Complete Date: TBD

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New fencing

**Project Location: La Habra High School —Science Classrooms Modernization**

Start Date: 7/2016

DSA Submission Date: 06/15/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Construction Complete Date:

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Sonora High School—Gymnasium Modernization**

Start Date: 3/2016

DSA Submission Date: 09/04/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Construction Complete Date: TBD

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning

- Floor

**Project Location: Sonora High School —Science Classrooms Modernization**

Start Date: 7/2016

DSA Submission Date: 06/15/17

Design Percentage Complete: 100%

Construction Percentage Complete: 10%

Construction Complete Date: TBD

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Sunny Hills High School —Kitchen Modernization**

Start Date: 3/2016

DSA Submission Date: 12/28/2016

Design Percentage Complete: 100%

Construction Percentage Complete: 0% **ON HOLD**

Construction Complete Date: Hold

Project Description: This project is a kitchen modernization.

Architect: DC Architects

**Project Statistics:**

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

**Project Location: Fullerton Auditorium—Seismic Retrofit**

Start Date: 12/2015

DSA Submission Date: 09/15/2017

DSA Approval: 09/26/2019

Design Percentage Complete: 100% of Phase I, 100% of Phase III, 100% Phase IV

Construction Percentage Complete: 10%

Construction Complete Date: TBD

Project Description: This project is a seismic retrofit.

Architect: Little Diversified

**Project Statistics:**

- Seismic retrofit of Fullerton Auditorium