



April 17, 2017

Fullerton Joint Union High School District Construction Project Update

Project Location: Buena Park High School—New Stadium and Career Technical Education (CTE) Upgrades

Start Date: March 2016

DSA Submission Date: 04/14/2017

Finish Date: July 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a new stadium and agriculture CTE upgrades.

Architect: PJHM

Project Statistics:

- New stadium
- New baseball fields
- New agriculture classrooms

Project Location: Buena Park High School —Theater Modernization

Start Date: February 2016

DSA Submission Date: 01/23/2017

Finish Date: October 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Buena Park High School—Kitchen Modernization

Start Date: May 2016

DSA Submission Date: 12/28/2016

Finish Date: August 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- HVAC AC upgrade
- New Equipment
- Delivery Flow

Project Location: Buena Park High School —Gymnasium Modernization

Start Date: February 2016

DSA Submission Date: 09/04/2017

Finish Date: Ongoing

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Buena Park High School —Science Classrooms Modernization

Start Date: June 2016

DSA Submission Date: 06/15/2017

Finish Date: TBD

Design Percentage Complete: 90%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Fullerton Union High School—Stadium Modernization

Start Date: April 2016

DSA Submission Date: 12/14/2016

Finish Date: February 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a stadium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Stadium upgrades, including team rooms, ticket booth, and snack bar

Project Location: Fullerton Union High School —Theater Modernizations

Start Date: March 2016

DSA Submission Date: 02/06/2017

Finish Date: March 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Fullerton Union High School —Kitchen Modernization

Start Date: June 2016

DSA Submission Date: N/A

Finish Date: July 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 50%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

Project Location: Fullerton Union High School —Gymnasium Modernizations

Start Date: March 2016

DSA Submission Date: 09/04/2017

Finish Date: Ongoing

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Fullerton Union High School—Elevator and Bridge between Buildings C and D

Start Date: June 2016

DSA Submission Date: TBD

Finish Date: TBD

Design Percentage Complete : 10%

Construction Percentage Complete: 0%

Project Description: This project is adding an elevator and bridge between Buildings C and D for ADA accessibility

Architect: Ghataode Bannon

Project Statistics:

- Install a new elevator
- Build a bridge between Buildings C and D for ADA access

Project Location: Fullerton Union High School —Science Classrooms Modernization

Start Date: June 2016

DSA Submission Date: 05/31/2017

Finish Date: July 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: La Habra High School—New Theater/Stadium Modernization

Start Date: May 2016

DSA Submission Date: 12/29/16

Finish Date: Ongoing

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a new theater and stadium expansion.

Architect: Ruhnau Ruhnau Clarke Architects

Project Statistics:

- New theater
- Stadium expansion

Project Location: La Habra High School —Gymnasium Modernizations

Start Date: March 2016

DSA Submission Date: 09/23/2016

Finish Date: December 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: La Habra High School —Lecture Hall Modernizations

Start Date: March 2016

DSA Submission Date: 06/01/2018

Finish Date: June 2019

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is lecture hall modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: La Habra High School —Science Classrooms Modernization

Start Date: July 2016

DSA Submission Date: 06/15//2017

Finish Date: July 2018

Design Percentage Complete: 90%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops

- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sonora High School—New Gymnasium

Start Date: May 2016

DSA Submission Date: 12/01/2016

Finish Date: March 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a new gymnasium.

Architect: Little Diversified Architectural Consulting

Project Statistics:

- New gymnasium facility

Project Location: Sonora High School —Theater Modernizations

Start Date: March 2016

DSA Submission Date: 12/15/2016

Finish Date: March 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sonora High School—Gymnasium Modernizations

Start Date: March 2016

DSA Submission Date: 09/04/2017

Finish Date: Ongoing

Design Percentage Complete: 20%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Sonora High School —Science Classrooms Modernization

Start Date: July 2016

DSA Submission Date: 05/31/17

Finish Date: July 2017

Design Percentage Complete: 90%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sunny Hills High School— New Aquatics Facility

Start Date: October 2013

DSA Submission Date: 01/01/2015

Finish Date: January 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

Project Statistics:

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

Project Location: Sunny Hills High School —Theater Modernizations

Start Date: March 2016

DSA Submission Date: 02/28/2017

Finish Date: Ongoing

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sunny Hills High School —Kitchen Modernization

Start Date: March 2016

DSA Submission Date: 12/28/2016

Finish Date: July 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

Project Location: Sunny Hills High School —Gymnasium Modernizations

Start Date: March 2016

DSA Submission Date: 9/23/16-approved

Finish Date: December 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 5%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Sunny Hills High School —Science Classrooms Modernization

Start Date: July 2016

DSA Submission Date: 06/15/2017

Finish Date: August 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections

- Paint

Project Location: Troy High School—Aquatics Facility

Start Date: December 2015

DSA Submission Date: 05/24/2016

Finish Date: September 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 30%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

Project Statistics:

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

Project Location: Troy High School —Theater Modernizations

Start Date: March 2016

DSA Submission Date: 12/15/2016

Finish Date: November 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Troy High School —Gymnasium Modernizations

Start Date: March 2016

DSA Submission Date: 9/30/2016

Finish Date: December 2017

Design Percentage: 100%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Plummer Auditorium—Seismic Retrofit

Start Date: December 2015

DSA Submission Date: 09/15/2017

Finish Date: Ongoing

Design Percentage Complete: 100% of Phase I, 100% of Phase III, 40% Phase IV

Construction Percentage Complete: 0%

Project Description: This project is a seismic retrofit.

Architect: Little Diversified

Project Statistics:

- Seismic retrofit of Plummer Auditorium

Project Location: Districtwide—Security Cameras

Start Date: December 2015

DSA Submission Date: N/A

Finish Date: ongoing (FUHS and SHHS cameras already installed)

Design Percentage Complete: 100%

Construction Percentage Complete: 90%

Project Description: This project is an installation of security cameras at all District sites.

Project Statistics:

- Installation of security cameras