



April 8, 2019

Fullerton Joint Union High School District
Construction Project Update

Project Location: Buena Park High School—New Stadium and Career Technical Education (CTE) Upgrades

Start Date: 3/2016

DSA Submission Date: 04/14/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 65%

Construction Complete Date: 10/3/2019

Project Description: This project is a new stadium and agriculture CTE upgrades.

Architect: PJHM

Project Statistics:

- New stadium
- New baseball fields
- New agriculture classrooms

Project Location: Buena Park High School —Aquatics Facility

Start Date: 2/2016

DSA Submission Date: 03/17/2017

Design Percentage Complete: 75%

Construction Percentage Complete: 0%

Construction Complete Date: TBD

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

Project Statistics:

- New 45 meter pool
- New pool deck
- New pool equipment room
- New fencing
- New restrooms

Project Location: Buena Park High School—Kitchen Modernization

Start Date: 5/2016

DSA Submission Date: 12/28/2016

Finish Date: TBD

Design Percentage Complete: 100%

Construction Percentage Complete: Hold

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- HVAC AC upgrade
- New Equipment
- Delivery Flow

Project Location: Buena Park High School —Gymnasium Modernization

Start Date: 2/2016

DSA Submission Date: 09/04/2017

Finish Date: TBD

Design Percentage Complete: 90%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Fullerton Union High School —Theater Modernization

Start Date: 3/2016

DSA Submission Date: 02/06/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Construction Complete Date: 7/2018

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Fullerton Union High School —New Gymnasium

Start Date: 3/2016

DSA Submission Date: 09/04/2017

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Construction Complete Date: Hold

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Fullerton Union High School—Elevator

Start Date: 6/2016

DSA Submission Date: 9/2017

Design Percentage Complete: 100%

Construction Percentage Complete: Bidding

Construction Complete Date: TBD

Project Description: This project is adding an elevator and bridge between Buildings C and D for ADA accessibility

Architect: Ghataode Bannon

Project Statistics:

- Install a new elevator
- Build a bridge between Buildings C and D for ADA access

Project Location: Fullerton Union High School —Science Classrooms Modernization

Start Date: 6/2016

DSA Submission Date: 06/15/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Construction Complete Date: TBD

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: La Habra High School—New Theater/Stadium Modernization

Start Date: 5/2016

DSA Submission Date: 12/29/16

Design Percentage Complete: 100%

Construction Percentage Complete: 70%

Construction Complete Date: 7/20/19

Project Description: This project is a new theater and stadium expansion.

Architect: Ruhnau Ruhnau Clarke Architects

Project Statistics:

- New theater
- Stadium expansion

Project Location: La Habra High School —Gymnasium Modernization

Start Date: 3/2016

DSA Submission Date: 09/23/2016

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Construction Complete Date: 9/5/2018

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: La Habra High School —Lecture Hall Modernization

Start Date: 3/2016

DSA Submission Date: 06/01/2018-anticipated

Design Percentage Complete: 25%

Construction Percentage Complete: 0%

Construction Complete Date:

Project Description: This project is lecture hall modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: La Habra High School —Science Classrooms Modernization

Start Date: 7/2016

DSA Submission Date: 06/15/2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Construction Complete Date:

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sonora High School—New Gymnasium

Start Date: 5/2016

DSA Submission Date: 12/01/16

Design Percentage Complete: 60%

Construction Percentage Complete: 50%

Construction Complete Date: 4/20/19

Project Description: This project is a new gymnasium.

Architect: Little Diversified Architectural Consulting

Project Statistics:

- New gymnasium facility

Project Location: Sonora High School —Theater Modernization

Start Date: 3/2016

DSA Submission Date: 12/15/2016

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Construction Complete Date: 4/20/18

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sonora High School—Gymnasium Modernization

Start Date: 3/2016

DSA Submission Date: 09/04/2017

Design Percentage Complete: 35%

Construction Percentage Complete: 0%

Construction Complete Date: TBD

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Sonora High School —Science Classrooms Modernization

Start Date: 7/2016

DSA Submission Date: 06/15/17

Design Percentage Complete: 100%

Construction Percentage Complete: 10%

Construction Complete Date: TBD

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sunny Hills High School —Theater Modernization

Start Date: 3/2016

DSA Submission Date: 02/28/2017

Design Percentage Complete: 100%

Construction Percentage Complete: Bidding

Construction Complete Date: TBD

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sunny Hills High School —Kitchen Modernization

Start Date: 3/2016

DSA Submission Date: 12/28/2016

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Construction Complete Date: Hold

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

Project Location: Troy High School —Theater Modernization

Start Date: 3/2016

DSA Submission Date: 12/15/2016

Design Percentage Complete: 100%

Construction Percentage Complete: Bidding

Construction Complete Date: TBD

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Troy High School —Gymnasium Modernizations

Start Date: 3/2016

DSA Submission Date: 9/30/2016

Design Percentage: 100%

Construction Percentage Complete: 100%

Construction Complete Date: 8/31/18

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Plummer Auditorium—Seismic Retrofit

Start Date: 12/2015

DSA Submission Date: 09/15/2017

Design Percentage Complete: 100% of Phase I, 100% of Phase III, 95% Phase IV

Construction Percentage Complete: 0%

Construction Complete Date: TBD

Project Description: This project is a seismic retrofit.

Architect: Little Diversified

Project Statistics:

- Seismic retrofit of Plummer Auditorium