



July 18, 2016

Fullerton Joint Union High School District Construction Project Update

Project Location: Buena Park High School—New Stadium and Career Technical Education (CTE) Upgrades

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 25%

Construction Percentage Complete: 0%

Project Description: This project is a new stadium and agriculture CTE upgrades.

Architect: PJHM

Project Statistics:

- New stadium
- New baseball fields
- New agriculture classrooms

Project Location: Buena Park High School—Kitchen Modernization

Start Date: May 2016

Finish Date: TBD

Design Percentage Complete: 40%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- HVAC AC upgrade

Project Location: Buena Park High School —Gymnasium Modernization

Start Date: February 2016

Finish Date: Ongoing

Design Percentage Complete: 60%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers

- Air Conditioning
- Floor

Project Location: Buena Park High School —Theater Modernization

Start Date: February 2016

Finish Date: Ongoing

Design Percentage Complete: 60%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Buena Park High School —Technology Infrastructure Upgrade

Start Date: December 2015

Finish Date: August 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 95%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

- Technology infrastructure for wireless access for student devices

Project Location: Buena Park High School —Science Classrooms Modernization

Start Date: June 2016

Finish Date: TBD

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Fullerton Union High School—Stadium Modernization

Start Date: April 2016

Finish Date: Ongoing

Design Percentage Complete: 35%

Construction Percentage Complete: 0%

Project Description: This project is a stadium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Stadium upgrades, including team rooms, ticket booth, and snack bar

Project Location: Fullerton Union High School —Kitchen Modernization

Start Date: June 2016

Finish Date: July 2017

Design Percentage Complete: 30%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

Project Location: Fullerton Union High School —Gymnasium Modernizations

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 20%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Fullerton Union High School —Theater Modernizations

Start Date: March 2016

Finish Date: March 2018

Design Percentage Complete: 50%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet

- Seating
- Wall Finishes
- Lights

Project Location: Fullerton Union High School—Technology Infrastructure Upgrade

Start Date: March 2016

Finish Date: August 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 65%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

Technology infrastructure for wireless access for student devices

Project Location: Fullerton Union High School—Science Classrooms Modernization

Start Date: June 2016

Finish Date: July 2017

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Fullerton Union High School—Lunch Shelter Roof Replacement

Start Date: March 2016

Finish Date: March 2016

Construction Percentage Complete: 100%

Project Description: This project is lunch shelter roof replacement.

Project Statistics:

Replace the roof of the lunch shelter

Project Location: Fullerton Union High School—Science Building Covered Walk Roof Replacement

Start Date: March 2016

Finish Date: March 2016

Construction Percentage Complete: 100%

Project Description: This project is replacing the roof of the science building covered walk.

Project Statistics:

- Replace the roof of the science building covered walk

Project Location: Fullerton Union High School—BEAST (Biology, Engineering, Arts, Science, Technology) Classroom Expansion

Start Date: May 2016

Finish Date: August 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 70%

Project Description: This project is an expansion of Classroom #147

Architect: Ghataode Bannon

Project Statistics:

- Expansion of existing classroom 147
- New door cut into classroom

Project Location: Fullerton Union High School—Elevator and Bridge between Buildings C and D

Start Date: June 2016

Finish Date: TBD

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is adding an elevator and bridge between Buildings C and D for ADA accessibility

Architect: Ghataode Bannon

Project Statistics:

- Install a new elevator
- Build a bridge between Buildings C and D for ADA access

Project Location: La Habra High School—New Theater/Stadium Modernization

Start Date: May 2016

Finish Date: Ongoing

Design Percentage Complete: 30%

Construction Percentage Complete: 0%

Project Description: This project is a new theater and stadium expansion.

Architect: Ruhnau Ruhnau Clarke Architects

Project Statistics:

- New theater
- Stadium expansion

Project Location: La Habra High School —Gymnasium Modernizations

Start Date: March 2016

Finish Date: December 2017

Design Percentage Complete: 65%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: La Habra High School —Theater Modernizations

Start Date: March 2016

Finish Date: June 2019

Design Percentage Complete: 40%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: La Habra High School —Technology Infrastructure Upgrade

Start Date: March 2016

Finish Date: June 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

Technology infrastructure for wireless access for student devices

Project Location: La Habra High School —Science Classrooms Modernization

Start Date: July 2016

Finish Date: July 2017

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sonora High School—New Gymnasium

Start Date: May 2016

Finish Date: March 2018

Design Percentage Complete: 60%

Construction Percentage Complete: 0%

Project Description: This project is a new gymnasium.

Architect: Little Diversified Architectural Consulting

Project Statistics:

- New gymnasium facility

Project Location: Sonora High School—Gymnasium Modernizations

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 25%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Sonora High School —Theater Modernizations

Start Date: March 2016

Finish Date: March 2018

Design Percentage Complete: 50%

Construction Percentage Complete: 0%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sonora High School —Technology Infrastructure Upgrade

Start Date: March 2016

Finish Date: July 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 75%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

- Technology infrastructure for wireless access for student devices

Project Location: Sonora High School —Science Classrooms Modernization

Start Date: July 2016

Finish Date: July 2017

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sonora High School —300 Building Roof Replacement

Start Date: June 2016

Finish Date: July 2016

Construction Percentage Complete: 75%

Project Description: This project is replacing the roof of the 300 building

Project Statistics:

- Roof replacement

Project Location: Sunny Hills High School— New Aquatics Facility

Start Date: October 2013

Finish Date: December 2016 (Anticipated)

Design Percentage Complete: 100%

Construction Percentage Complete: 50%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

Project Statistics:

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

Project Location: Sunny Hills High School —Kitchen Modernization

Start Date: March 2016

Finish Date: July 2017

Design Percentage Complete: 50%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

Project Statistics:

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

Project Location: Sunny Hills High School —Gymnasium Modernizations

Start Date: March 2016

Finish Date: December 2017

Design Percentage Complete: 75%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Sunny Hills High School —Theater Modernizations

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 45%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Sunny Hills High School —Technology Infrastructure

Start Date: March 2016

Finish Date: July 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

- Technology infrastructure for wireless access for student devices

Project Location: Sunny Hills High School —10-90 (odd) Roof Replacement

Start Date: June 2016

Finish Date: July 2016

Construction Percentage Complete: 75%

Project Description: This project is replacing the roof on buildings 10, 30, 50, 70, and 90

Project Statistics:

- Roof replacement

Project Location: Sunny Hills High School —Science Classrooms Modernization

Start Date: July 2016

Finish Date: July 2017

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

Project Statistics:

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

Project Location: Sunny Hills High School—Slope Erosion Drain Pipe Replacement

Start Date: September 2015

Finish Date: Ongoing

Design Percentage Complete: 0%

Construction Percentage Complete: 0%

Project Description: This project is a slope erosion repair.

Project Statistics:

- Storm drain repair
- Erosion control

Project Location: Troy High School—Aquatics Facility

Start Date: December 2015

Finish Date: September 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

Project Statistics:

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

Project Location: Troy High School —Gymnasium Modernizations

Start Date: March 2016

Finish Date: December 2017

Design Percentage Complete: 80%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

Project Location: Troy High School —Theater Modernizations

Start Date: March 2016

Finish Date: Ongoing

Design Percentage Complete: 50%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

Project Statistics:

- Carpet
- Seating
- Wall Finishes
- Lights

Project Location: Troy High School —Technology Infrastructure Upgrade

Start Date: March 2016

Finish Date: July 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 80%

Project Description: This project is a technology infrastructure upgrade in support of 1:1 wireless access for student devices.

Architect: Ghataode Bannon Architects

Project Statistics:

- Technology infrastructure for wireless access for student devices

Project Location: Troy High School—Traffic Flow Improvements

Start Date: March 2016

Finish Date: August 1, 2016-original; January 3, 2017-revised

Design Percentage Complete: 100%-original; Project to be redesigned

Construction Percentage Complete: 0%

Project Description: This project is traffic flow improvements

Architect: PJHM Architects

Project Statistics:

- Traffic flow improvement

Project Location: Troy High School—Room 425 Door

Start Date: March 2016

Finish Date: August 1, 2016

Design Percentage Complete: 100%

Construction Percentage Complete: 70%

Project Description: This project is a new interior door for Room 425

Architect: PJHM Architects

Project Statistics:

- New interior door for Room 425

Project Location: Plummer Auditorium—Seismic Retrofit

Start Date: December 2015

Finish Date: Ongoing

Design Percentage Complete: 5%

Construction Percentage Complete: 0%

Project Description: This project is a seismic retrofit.

Architect: Little Diversified

Project Statistics:

- Seismic retrofit of Plummer Auditorium