

**Fullerton Joint Union High School District**

**2014 Measure I**

**Monday, July 25 at 4:30 pm.**

**La Habra High School  
Library  
801 W Highlander Ave  
La Habra, CA 90631**

**Minutes**

In Attendance: Ruben Hernandez (RH) Ted Walstrom (TW) Kerry Woods (KW),  
David Macleod (DM), Catherine Gach (GC), Karen Allen (KA),  
James Bobbett (JB)

Absent: Drew Passalacqua (DP)

A. Call to Order

The meeting was called to order by David Macleod at 4:33 pm.

B. Roll Call

C. Public Comments

None.

D. (RH) Discussed extending the terms for each of the five BOC members through the end of the bond which is June 30, 2024. Emails will be sent out to each member.

E. (TW) gave an extensive update on all of our construction projects:

FUHS

Auditorium:

-DSA - tackling tough hurdles

-ADA compliance

-ADA seating being installed in the flat area next to the orchestra pit which was leveled out to take out the steep angle of the seating area.

-Clock tower is finished, scaffolds have been removed

-Planning a grand re-opening for the community.

(KA) Asked about ADA compliance in the restrooms. (TW) Yes, they are being completed.

(CG) New entrance; will it be plastered to match the rest of the building? (TW) Yes.

(CG) Will the seats be replaced? Funding? (RH) Seat replacement is part of the master plan. Future district funds, the seats are definitely on our radar.

(CG) What is happening to the projects that were put off due to the emergency remodel of the Gym? (RU) Those projects are still on our list, just not active at this time.

-Locker Room - waiting on final approval from DSA for future renovation.

Old Gym site - looking to add (1) more tennis court, more parking spots and a weight room.

-Science Labs - labs have been completed.

-Pool - design completed - DSA approval will take about 9 mos. Bid process scheduled to start in March/April 2023. The pool size will increase.

LHHS - The pool has been completed. It's 4 times the size of the old pool.

Science Labs - it will take approximately 12 mos for the epoxy counter tops to arrive.

Looking for delivery in January 2023. The Science rooms will be completed over the summer

SOHS - We are going out for bid for the pool in late August. Hoping to start construction in October.

#### Financial Update - (RH)

\$175M completely used. The complete bond accessibility has been drawn down.

\$26.9M on hand. We are being conservative on our spending. We did receive state matching funds.

Regarding the SOHS pool, there is a big difference in the cost of this remodel compared to our other pools due to manufacturing delays of concrete and the huge price increase. We are using the same contractor as the other pools and their prices have remained steady.

F. Approval of Minutes from the April 4, 2022 meeting.

(DM) motioned to approve, (CG) second

(JB) abstained

Motion passed to approve

G. Adjournment at 5:20 pm.