



October 16, 2017

## **Fullerton Joint Union High School District** **Construction Project Update**

### **Project Location: Buena Park High School—New Stadium and Career Technical Education (CTE) Upgrades**

Start Date: March 2016

DSA Submission Date: 04/14/2017

Finish Date: August 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a new stadium and agriculture CTE upgrades.

Architect: PJHM

#### **Project Statistics:**

- New stadium
- New baseball fields
- New agriculture classrooms

### **Project Location: Buena Park High School —Theater Modernization**

Start Date: February 2016

DSA Submission Date: 01/23/2017

Finish Date: April 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 2%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

#### **Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

### **Project Location: Buena Park High School—Kitchen Modernization**

Start Date: May 2016

DSA Submission Date: 12/28/2016

Finish Date: August 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

#### **Project Statistics:**

- HVAC AC upgrade
- New Equipment
- Delivery Flow

**Project Location: Buena Park High School —Gymnasium Modernization**

Start Date: February 2016

DSA Submission Date: 09/04/2017

Finish Date: November 2018-anticipated

Design Percentage Complete: 15%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Buena Park High School —Science Classrooms Modernization**

Start Date: June 2016

DSA Submission Date: 06/15/2017-anticipated

Finish Date: July 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Fullerton Union High School—Stadium Modernization**

Start Date: April 2016

DSA Submission Date: 12/14/2016

Finish Date: February 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 80%

Project Description: This project is a stadium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Stadium upgrades, including team rooms, ticket booth, and snack bar

**Project Location: Fullerton Union High School —Theater Modernization**

Start Date: March 2016

DSA Submission Date: 02/06/2017

Finish Date: March 2018 anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 2%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: Fullerton Union High School —Kitchen Modernization**

Start Date: June 2016

DSA Submission Date: TBD

Finish Date: TBD

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

**Project Statistics:**

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

**Project Location: Fullerton Union High School —Gymnasium Modernization**

Start Date: March 2016

DSA Submission Date: 09/04/2017

Finish Date: June 2019-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Fullerton Union High School—Elevator and Bridge between Buildings C and D**

Start Date: June 2016

DSA Submission Date: September 2017

Finish Date: May 2019

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is adding an elevator and bridge between Buildings C and D for ADA accessibility

Architect: Ghataode Bannon

**Project Statistics:**

- Install a new elevator
- Build a bridge between Buildings C and D for ADA access

**Project Location: Fullerton Union High School —Science Classrooms Modernization**

Start Date: June 2016

DSA Submission Date: 06/15/2017-anticipated

Finish Date: July 2018

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: La Habra High School—New Theater/Stadium Modernization**

Start Date: May 2016

DSA Submission Date: 12/29/16

Finish Date: November 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 2%

Project Description: This project is a new theater and stadium expansion.

Architect: Ruhnau Ruhnau Clarke Architects

**Project Statistics:**

- New theater
- Stadium expansion

**Project Location: La Habra High School —Gymnasium Modernization**

Start Date: March 2016

DSA Submission Date: 09/23/2016

Finish Date: Nov 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: La Habra High School —Lecture Hall Modernization**

Start Date: March 2016

DSA Submission Date: 06/01/2018-anticipated

Finish Date: October 2019-anticipated

Design Percentage Complete: 10%

Construction Percentage Complete: 0%

Project Description: This project is lecture hall modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: La Habra High School —Science Classrooms Modernization**

Start Date: July 2016

DSA Submission Date: 06/15/2017

Finish Date: July 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Sonora High School—New Gymnasium**

Start Date: May 2016

DSA Submission Date: 12/01/2016

Finish Date: October 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a new gymnasium.

Architect: Little Diversified Architectural Consulting

**Project Statistics:**

- New gymnasium facility

**Project Location: Sonora High School —Theater Modernization**

Start Date: March 2016

DSA Submission Date: 12/15/2016

Finish Date: April 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 2%

Project Description: This project is theater modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: Sonora High School—Gymnasium Modernization**

Start Date: March 2016

DSA Submission Date: 09/04/2017

Finish Date: May 2019-anticipated

Design Percentage Complete: 20%

Construction Percentage Complete: 0%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Sonora High School —Science Classrooms Modernization**

Start Date: July 2016

DSA Submission Date: 06/15/17

Finish Date: July 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Sunny Hills High School— New Aquatics Facility**

Start Date: October 2013

DSA Submission Date: 01/01/2015

Finish Date: January 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 100%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Sunny Hills High School —Theater Modernization**

Start Date: March 2016

DSA Submission Date: 02/28/2017

Finish Date: December 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: Sunny Hills High School —Kitchen Modernization**

Start Date: March 2016

DSA Submission Date: 12/28/2016

Finish Date: August 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a kitchen modernization.

Architect: DC Architects

**Project Statistics:**

- Demolition of existing walls
- Electrical
- Gas
- Paint
- New equipment
- HVAC AC upgrade

**Project Location: Sunny Hills High School —Gymnasium Modernization**

Start Date: March 2016

DSA Submission Date: 9/23/16

Finish Date: October 2017-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 90%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Sunny Hills High School —Science Classrooms Modernization**

Start Date: July 2016

DSA Submission Date: 06/15/2017-anticipated

Finish Date: July 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a modernization of science classrooms.

Architect: PBK Architects

**Project Statistics:**

- New casework with chemical tops
- New windows
- New finishes
- Sinks
- Upgraded gas and electrical connections
- Paint

**Project Location: Troy High School—Aquatics Facility**

Start Date: December 2015

DSA Submission Date: 05/24/2016

Finish Date: August 2017

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Project Description: This project is an aquatics facility.

Architect: PJHM Architects

**Project Statistics:**

- New 45 meter pool
- New pool deck
- New pool equipment room
- New Fencing

**Project Location: Troy High School —Theater Modernization**

Start Date: March 2016

DSA Submission Date: 12/15/2016

Finish Date: November 2018-anticipated

Design Percentage Complete: 100%

Construction Percentage Complete: 0%

Project Description: This project is a theater modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Carpet
- Seating
- Wall Finishes
- Lights

**Project Location: Troy High School —Gymnasium Modernizations**

Start Date: March 2016

DSA Submission Date: 9/30/2016

Finish Date: December 2018-anticipated

Design Percentage: 100%

Construction Percentage Complete: 2%

Project Description: This project is a gymnasium modernization.

Architect: Ghataode Bannon Architects

**Project Statistics:**

- Paint
- Lights
- Bleachers
- Air Conditioning
- Floor

**Project Location: Plummer Auditorium—Seismic Retrofit**

Start Date: December 2015

DSA Submission Date: 09/15/2017

Finish Date: TBD

Design Percentage Complete: 100% of Phase I, 100% of Phase III, 95% Phase IV

Construction Percentage Complete: 0%

Project Description: This project is a seismic retrofit.

Architect: Little Diversified

**Project Statistics:**

- Seismic retrofit of Plummer Auditorium

**Project Location: District wide—Security Cameras**

Start Date: May 2016

DSA Submission Date: N/A

Finish Date: ongoing (all sites installed, miscellaneous items being completed)

Design Percentage Complete: 100%

Construction Percentage Complete: 99%

Project Description: This project is an installation of security cameras at all District sites.

**Project Statistics:**

- Installation of security cameras